

***Basin Electric Power Cooperative***  
***Project 2004-1 RWP, Contract 499691***  
***42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)***

**General Contractor:** Garney Construction, Kansas City, MO – (816) 746-7201  
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114  
 Contractor’s Principal-in-Charge – Norbie Larsen  
 Contractor’s Project Superintendent – Gus Mendez

**Owner:** Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635  
 Cris Miller - Environmental Coordinator

**Engineer:** Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110  
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

***Briefly Describe Construction Activity for Week No. 1 (5/22/05-5/28/05):***

Pre-construction activity continued. Two field office trailers were set-up in the staging area west of AVS. One trailer is for the Contractor, and the other is for the Owner and Owner’s Representative. The Contractor was working on connecting power and phone to both offices. Some additional construction equipment arrived on the jobsite, including a small track hoe. The Contractor excavated to locate a buried electrical line, located on the west side of County Road 15 near Sta. 368+00. The Contractor coordinated with Coteau and Oliver-Mercer Electric for utility locates.  
 Precipitation: Some areas of the Project received 1.0-2.0 inches of rain in the middle of the week.

***Specific Activity on Pipeline Project:***

ROW – Strip Topsoil	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
String Pipeline Along ROW	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 42" Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	0
Blowoff Assemblies	Total of 15			% Complete to date	0
Inline Valve Vaults	Total of 3			% Complete to date	0
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity?	% Complete _____	Rd 15 (1) Activity?	% Complete _____	
	Y or N		Y or N		
	Rd 15 (2) Activity?	% Complete _____	Hwy 1806	% Complete _____	
	Y or N		Activity? Y or N		
Intake Valve Vault & North Connection	Activity? Y or N		% Complete _____		
Tie-In @ Plant	Activity? Y or N		% Complete _____		

***Brief Description of Significant Work Activity Anticipated for Next Week:***

Continued mobilization of equipment to the jobsite. Topsoil stripping should start this week in the area from Coteau’s office and proceeding south. Graveling of the parking area near the two field offices, will also take place.