

*Basin Electric Power Cooperative
 Project 2004-1 RWP, Contract 499691
 42" Cement Mortar Lined & Tape Coated Steel Pipe, 46,954 L.F. (18.9 miles)*

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Final Discrete Construction Activity for Week No. 2 (5/29/05 - 6/04/05)

Pre-construction activity continued. Two field office trailers were set-up in the staging area west of AVS. One trailer is for the Contractor, and the other is for the Owner and Owner's Representative. The Contractor was working on connecting power and phone to both offices. Some additional construction equipment arrived on the jobsite, including a small track hoe. The Contractor excavated to locate a buried electrical line, located on the west side of County Road 15 near Sta. 368+00. The Contractor coordinated with Coteau and Oliver-Mercer Electric for utility locates.

Precipitation: Some areas of the Project received 1.0-2.0 inches of rain in the middle of the week.

Specific Activity on Pipeline Project

ROW – Strip Topsoil	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
String Pipeline Along ROW	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 42" Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	0
Blowoff Assemblies	Total of 15			% Complete to date	0
Inline Valve Vaults	Total of 3			% Complete to date	0
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity?	% Complete _____	Rd 15 (1) Activity?	% Complete _____	
	Y or <input type="radio"/> N		Y or <input type="radio"/> N		
	Rd 15 (2) Activity?	% Complete _____	Hwy 1806 Activity?	% Complete _____	
	Y or <input type="radio"/> N		Y or <input type="radio"/> N		
Intake Valve Vault & North Connection	Activity? Y or <input type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input type="radio"/> N		% Complete _____		

Final Discrete Construction Activity Summary for Next Week

Continued mobilization of equipment to the jobsite. Topsoil stripping should start this week in the area from Coteau's office and proceeding south. Graveling of the parking area near the two field offices, will also take place.