

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor’s Principal-in-Charge – Norbie Larsen
 Contractor’s Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 3 (6/05/05-6/11/05):

Pre-construction activity continued. The two field offices were established in the staging area west of AVS, with signs, power, phone, and mail addresses. The Contractor continued mobilizing personnel and equipment. The Contractor began stripping topsoil, and also worked with several individuals regarding power locates in the vicinity of the pipeline route. The boring subcontractor (BT Construction) mobilized and plans on starting on two bores this week. One located near the offices at County Road 15, and the other for the railroad tracks. The Contractor also began installing the stormwater management practices. Precipitation: Rains continued with some areas of the Project receiving 2+ inches of rain last week.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>388+50</u>	To Sta. <u>392+02</u>	Length = <u>352</u>	% Complete to date <u>0.75%</u>
String Pipeline Along ROW	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
Install 42" Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
Combination Air Valves	Total of 13			% Complete to date <u>0</u>
Blowoff Assemblies	Total of 15			% Complete to date <u>0</u>
Inline Valve Vaults	Total of 3			% Complete to date <u>0</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
Install 54" Bore & Jacked	RR Activity?	% Complete _____	Rd 15 (1) Activity?	% Complete _____
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N	
	Rd 15 (2) Activity?	% Complete _____	Hwy 1806	% Complete _____
	Y or <input checked="" type="radio"/> N		Activity? Y or <input checked="" type="radio"/> N	
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N			% Complete _____
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N			% Complete _____

Brief Description of Significant Work Activity Anticipated for Next Week:

Continue to mobilize equipment and personnel to the jobsite. Topsoil stripping to continue this week in the area from Coteau’s office and proceeding south. Pipe should start showing up on site by the middle of next week. Work on the two bores mentioned above should also begin. The pipe school is tentatively planned for sometime during the week of June 27th. A firm date will be forthcoming.