

**Basin Electric Power Cooperative**  
**Project 2004-1 RWP, Contract 499691**  
**42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)**

**General Contractor:** Garney Construction, Kansas City, MO – (816) 746-7201  
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114  
 Contractor's Principal-in-Charge – Norbie Larsen  
 Contractor's Project Superintendent – Gus Mendez

**Owner:** Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635  
 Cris Miller - Environmental Coordinator

**Engineer:** Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110  
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

**Briefly Describe Construction Activity for Week No. 5 (6/19/05-6/25/05):**

The Contractor is nearly completed with mobilization. Topsoil stripping and subsoil removal continued. The first load of pipe arrived in the middle of the week, and was stockpiled near Coteau's office. Contractor began stringing the pipe along the ROW where pipe installation will occur during pipe school. The boring subcontractor (BT Construction) has nearly completed Bore #1 at County Road 15, and mobilized to Bore #2 at the railroad crossing. A field meeting was held to determine a new location for Coteau's electrical junction box west of County Road 15 near Sta. 435+00. Also, the tree and shrub removal inventory began. Precipitation: Rains continued with some areas of the Project receiving 2+ inches over the weekend.

**Specific Activity on Pipeline Project:**

ROW – Strip Topsoil	Sta. <u>367+00</u>	To Sta. <u>435+00</u>	Length = <u>6800</u>	% Complete to date <u>14.5%</u>
String Pipeline Along ROW	Sta. <u>367+00</u>	To Sta. <u>388+00</u>	Length = <u>2100</u>	% Complete to date <u>4.5%</u>
Install 42" Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
Combination Air Valves	Total of 13			% Complete to date <u>0</u>
Blowoff Assemblies	Total of 15			% Complete to date <u>0</u>
Inline Valve Vaults	Total of 3			% Complete to date <u>0</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>0</u>
Install 54" Bore & Jacked	RR Activity? <input checked="" type="radio"/> or N	% Complete <u>5%</u>	Rd 15 (1) Activity? <input checked="" type="radio"/> or N	% Complete <u>95%</u>
	Rd 15 (2) Activity? <input type="radio"/> or <input checked="" type="radio"/>	% Complete _____	Hwy 1806 Activity? <input type="radio"/> or <input checked="" type="radio"/>	% Complete _____
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/>		% Complete _____	
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/>		% Complete _____	

**Brief Description of Significant Work Activity Anticipated for Next Week:**

Continue to receive pipe materials. BT Construction to continue work on Bore #2 at the railroad crossing. HCP will begin trench excavation in preparation for the pipe school on June 28<sup>th</sup> and 29<sup>th</sup>. Upon completion of pipe school and review of operations by all parties involved, HPC will continue with pipe installation.