

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 6 (6/26/05-7/02/05):

The Contractor continues to receive materials. Topsoil stripping and subsoil removal continued. Contractor continues to string pipe along the ROW as it is delivered. The boring subcontractor (BT Construction) has completed Bore #1 at County Road 15, and has started with Bore #2 at the railroad crossing. The pipe school was held Tuesday and Wednesday. Work was somewhat limited due to rain. Contractor demonstrated pipe installation, shrink sleeves, trench construction, welding techniques, and compaction. Measurements were taken on the pipe ID and it was confirmed that adequate vertical deflection is being obtained. Precipitation: Rains continued with some areas of the Project receiving 2+ inches.

Specific Activity on Pipeline Project:

| | | | | | |
|---------------------------------------|---|-----------------------|---|------------------------|-------|
| ROW – Strip Topsoil | Sta. 367+00 | To Sta. 435+00 | Length = 6800 | % Complete to date | 14.5% |
| String Pipeline Along ROW | Sta. 367+00 | To Sta. 388+00 | Length = 2100 | % Complete to date | 4.5% |
| Install 42" Pipeline | Sta. 368+40 | To Sta. 370+40 | Length = 200 | % Complete to date | 0.43% |
| Pressure Testing Pipeline | Sta. _____ | To Sta. _____ | Length = _____ | % Complete to date | 0 |
| Combination Air Valves | Total of 13 | | | % Complete to date | 0 |
| Blowoff Assemblies | Total of 15 | | | % Complete to date | 0 |
| Inline Valve Vaults | Total of 3 | | | % Complete to date | 0 |
| Seeding | Sta. _____ | To Sta. _____ | Length = _____ | % Complete to date | 0 |
| Install 54" Bore & Jacked | RR Activity? | % Complete <u>15%</u> | Rd 15 (1) Activity? | % Complete <u>100%</u> | |
| | <input checked="" type="radio"/> or N | | <input checked="" type="radio"/> or N | | |
| | Rd 15 (2) Activity? | % Complete _____ | Hwy 1806 Activity? | % Complete _____ | |
| | <input type="radio"/> or <input checked="" type="radio"/> | | <input type="radio"/> or <input checked="" type="radio"/> | | |
| Intake Valve Vault & North Connection | Activity? Y or <input checked="" type="radio"/> | | % Complete _____ | | |
| Tie-In @ Plant | Activity? Y or <input checked="" type="radio"/> | | % Complete _____ | | |

Brief Description of Significant Work Activity Anticipated for Next Week:

Continue to receive pipe materials. BT Construction to continue work on Bore #2 at the railroad crossing. HCP will continue with pipe installation from Sta 370+40 and proceeding south.