

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 8 (7/10/05-7/16/05):

Contractor continues to string pipe along the ROW as it is delivered. Approximately 1570 feet of pipe was installed to the south along County Road 15, across from AVS. Select granular backfill and rock refill was used to stabilize the pipe bedding in areas where groundwater was encountered. The boring subcontractor (BT Construction) has completed Bore #2 at the railroad crossing, and has mobilized to Bore #3, the second County Road 15 crossing, at Sta 278+00.

Precipitation: Rains continued with some areas of the Project receiving approximately 1 inch.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. 367+00	To Sta. 435+00	Length = 6800	% Complete to date	14.5%
String Pipeline Along ROW	Sta. 367+00	To Sta. 435+00	Length = 6800	% Complete to date	14.5%
Install 42" Pipeline	Sta. 368+40	To Sta. 398+90	Length = 3050	% Complete to date	6.50%
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	0
Blowoff Assemblies	Total of 15			% Complete to date	0
Inline Valve Vaults	Total of 3			% Complete to date	0
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity?	% Complete <u>100%</u>	Rd 15 (1) Activity?	% Complete <u>100%</u>	
	<input checked="" type="radio"/> or N		<input checked="" type="radio"/> or N		
	Rd 15 (2) Activity?	% Complete <u>10%</u>	Hwy 1806 Activity? Y or <input checked="" type="radio"/>	% Complete _____	
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/>		% Complete _____		
	Activity? Y or <input checked="" type="radio"/>		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

BT Construction will continue with Bore #3 at the second County Road Crossing near Sta 278+00. HCP will continue with pipe installation from Sta 398+90 and proceeding south, and may begin stripping ROW from Sta 360+92 to Sta 260+92. Clean-up activities will continue as pipe installation progresses.