

**Scott, Sandi L.**

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, July 25, 2005 8:56 AM  
**To:** Scott, Sandi L.  
**Subject:** FW: Route Permit #95 Week 9 Progress Report  
**Attachments:** 7.17.05-7.23.05 WEEKLY PROG REPORT.doc

Patrick J. Fahn  
Chief Engineer, Public Utilities Division  
600 East Boulevard  
Bismarck ND 58505-0480  
701-328-4077  
701-328-2410 (fax)  
pfahn@state.nd.us

---

**From:** Cris Miller [mailto:cmiller@becpc.com]  
**Sent:** Monday, July 25, 2005 8:25 AM  
**To:** ijeffcoatsacco@state.nd.us; pfahn@state.nd.us  
**Subject:** FW: Route Permit #95 Week 9 Progress Report

Attached you will find the July 17 thru July 23rd weekly progress report for Route Permit 95.

If questions or comments please contact me at your convenience.

Sincerely,

Cris Miller

---

*This e-mail and any files transmitted with it are confidential and intended solely for the use of the addressee. If you receive this transmission in error, please notify the sender and delete this e-mail. No employee or agent is authorized to conclude any binding agreement on behalf of Bartlett and West Engineers, Inc. with another party by e-mail.*

**Basin Electric Power Cooperative**  
**Project 2004-1 RWP, Contract 499691**  
**42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)**

**General Contractor:** Garney Construction, Kansas City, MO – (816) 746-7201  
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114  
 Contractor's Principal-in-Charge – Norbie Larsen  
 Contractor's Project Superintendent – Gus Mendez

**Owner:** Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635  
 Cris Miller - Environmental Coordinator

**Engineer:** Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110  
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

**Briefly Describe Construction Activity for Week No. 9 (7/17/05-7/23/05):**

Contractor has temporarily suspended pipe delivery until August 1, 2005 to catch up on installation of stored materials. Approximately 2170 feet of pipe was installed to the south along County Road 15, across from AVS. Backfilling and clean-up operations continued behind the pipelaying. The boring subcontractor (BT Construction) continued to work on Bore #3, the second County Road 15 crossing, at Sta 278+00. Weekly on-site meeting with Contractor, Owner and Engineer was held on July 20, 2005. Contractor will be taking a 4 day break from July 23 to July 26, 2005.

Precipitation: Rainfall on some areas of the Project this week was approximately 1/4 inch.

**Specific Activity on Pipeline Project:**

ROW – Strip Topsoil	Sta. 367+00	To Sta. 435+00	Length = 6800	% Complete to date	14.5%
String Pipeline Along ROW	Sta. 367+00	To Sta. 435+00	Length = 6800	% Complete to date	14.5%
Install 42" Pipeline	Sta. 368+40	To Sta. 420+64	Length = 5224	% Complete to date	11.1%
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	0
Blowoff Assemblies	Total of 15			% Complete to date	0
Inline Valve Vaults	Total of 3			% Complete to date	0
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity?	% Complete <u>100%</u>	Rd 15 (1) Activity?	% Complete	<u>100%</u>
	<input checked="" type="radio"/> or N		<input checked="" type="radio"/> or N		
	Rd 15 (2) Activity?	% Complete <u>50%</u>	Hwy 1806 Activity?	% Complete	_____
	<input checked="" type="radio"/> or N		<input checked="" type="radio"/> or N		
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete	_____	
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete	_____	

**Brief Description of Significant Work Activity Anticipated for Next Week:**

BT Construction anticipates completing Bore #3 at the second County Road Crossing near Sta 278+00 and will mobilize to the Coteau haul road Bore #4 at Sta. 97+29. HCP will continue with pipe installation from Sta 420+64 and proceeding south. May begin stripping ROW from Sta 367+00 and proceeding to the north.