

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 10 (7/24/05-7/30/05):

Contractor has temporarily suspended pipe delivery until August 1, 2005 to catch up on installation of stored materials. Approximately 250 feet of pipe was installed to the south along County Road 15, across from AVS, and 100 feet was installed to the north near Sta 367+40. Backfilling and clean-up operations continued behind the pipelaying. The boring subcontractor (BT Construction) has completed Bore #3, the second County Road 15 crossing, at Sta 278+00, and has mobilized to Bore #4 at the Coteau haul road. A weekly on-site meeting with the Contractor, Owner and Engineer was held on July 27, 2005. Precipitation: No significant rainfall reported within the Project area.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. 367+00	To Sta. 435+00	Length = 6800	% Complete to date	14.5%
String Pipeline Along ROW	Sta. 367+00	To Sta. 435+00	Length = 6800	% Complete to date	14.5%
Install 42" Pipeline	Sta. 367+40	To Sta. 423+10	Length = 5570	% Complete to date	11.9%
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	0
Blowoff Assemblies	Total of 15			% Complete to date	0
Inline Valve Vaults	Total of 3			% Complete to date	0
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity?	% Complete <u>100%</u>	Rd 15 (1) Activity?	% Complete <u>100%</u>	
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N		
Intake Valve Vault & North Connection	Rd 15 (2) Activity?	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity?	% Complete <u>0%</u>	Hwy 1806 Haul Rd
	<input checked="" type="radio"/> Y or N		<input checked="" type="radio"/> Y or N	<u>10%</u>	
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

BT Construction to work on the Coteau haul road Bore #4 at Sta. 97+29. HCP will continue with pipe installation from Sta 423+10 and proceeding south, and will also continue with stripping ROW, and stringing and installing pipe from Sta 367+40 and proceeding to the north.