

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 11 (7/31/05-8/06/05):

Contractor commenced with pipe delivery, with 10,800 feet being delivered to date. Some gaps exist in the pipe delivery from Stat 322+38 to 440+66. Approximately 1040 feet of pipe was installed to the south along County Road 15, across from AVS, and pipe is now installed up to Sta 433+49, near the 90° bend. Backfilling and clean-up operations continued behind the pipelaying. The boring subcontractor (BT Construction) is continuing with work at Bore #4 at the Coteau haul road. A weekly on-site meeting with the Contractor, Owner and Owner's Representative was held on August 3, 2005. Precipitation: No significant rainfall reported within the Project area.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. 361+40	To Sta. 435+00	Length = 7360	% Complete to date	15.7%
String Pipeline Along ROW	Sta. 322+38	To Sta. 440+66	Length = 10800	% Complete to date	23.0%
Install 42" Pipeline	Sta. 367+40	To Sta. 433+50	Length = 6610	% Complete to date	14.0%
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	0
Blowoff Assemblies	Total of 15			% Complete to date	0
Inline Valve Vaults	Total of 3			% Complete to date	0
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? <input checked="" type="radio"/> Y or N	% Complete <u>0%</u>	Hwy 1806 Haul Rd
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

BT Construction to finish work on the Coteau haul road Bore #4 at Sta. 97+29, and mobilize to Bore #5 at the Highway 1806 crossing. HCP will continue with pipe installation from Sta 367+40 and proceeding north. The 200' casing for the future haul road at Sta 364+00 will be welded above grade in sections, and then lowered into the trench for final installation. The grouters will begin grouting the interior pipe joints from 367+40 to 433+50.