

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 13 (8/14/05-8/20/05):

Contractor continued with pipe delivery, with 16,028 feet of pipe being delivered to date. Pipe delivery will be on hold temporarily in order for HCP to get caught up on installation of stored materials. ROW preparation and topsoil removal is complete to Sta 291+71. Backfilling and clean-up operations continued behind the pipelaying. The boring subcontractor (BT Construction) completed Bore #4 at the north Coteau haul road, and mobilized to Bore #5 at Highway 1806. Mountain Man Welding (Welding Subcontractor) welded the test bulk head on the last pipe installed at Sta 433+98.
 Precipitation: No significant rainfall reported within the Project area.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>291+71</u>	To Sta. <u>435+00</u>	Length = <u>14330</u>	% Complete to date	<u>30.5%</u>
String Pipeline Along ROW	Sta. <u>279+16</u>	To Sta. <u>440+66</u>	Length = <u>16028</u>	% Complete to date	<u>34.1%</u>
Install 42" Pipeline	Sta. <u>360+93</u>	To Sta. <u>433+50</u>	Length = <u>9131</u>	% Complete to date	<u>19.4%</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Combination Air Valves	Total of 13			% Complete to date	<u>0</u>
Blowoff Assemblies	Total of 15			% Complete to date	<u>0</u>
Inline Valve Vaults	Total of 3			% Complete to date	<u>0</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? <input checked="" type="radio"/> Y or N	% Complete <u>5%</u>	Hwy 1806 Haul Rd
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

BT Construction to continue working on Bore #5 at the Highway 1806 crossing. HCP will continue with pipe installation proceeding north from Sta 360+93. ROW preparation and topsoil removal will also continue to the north. Pipe delivery will reconvene once HCP is ready to receive additional pipe.