

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
Contractor's Principal-in-Charge – Norbie Larsen
Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 18 (9/18/05 - 9/24/05):

Pipe deliveries continued as well as topsoil stripping and ROW preparation. HCP installed pipe to Sta. 230+00. Pipe and bedding material deliveries are still diminished due to limited truck availability. The grouters finished grouting the pipe joints between Sta 434+00 to Sta 360+92, and continued north from Sta 360+92. HCP met with Basin and B&W regarding the availability of water for the hydrotesting of the intermediate completion area. The plans are to utilize CV-27 and CV-28 on the existing PCCP as water sources. A weekly jobsite meeting was held on the 21st of September.
Precipitation: No significant precipitation was reported in the project area.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. 240+00 bk	To Sta. 435+00	Length = 20200	% Complete to date	43.0%
String Pipeline Along ROW	Sta. 184+00 bk	To Sta. 440+66	Length = 27570	% Complete to date	58.7%
Install 42" Pipeline	Sta. 230+00 ah	To Sta. 433+99	Length = 19160	% Complete to date	40.8%
Pressure Testing Pipeline	Sta.	To Sta.	Length =	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	0
Blowoff Assemblies	Total of 15			% Complete to date	0
Inline Valve Vaults	Total of 3			% Complete to date	10.0%
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806 Haul Rd
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

Pipe installation will continue north from Sta 230+00 (Ahead). HCP will continue with ROW preparation and topsoil removal north from Sta 240+00 (Back). Pipe delivery will be put on hold temporarily. The grouters should continue grouting the pipe joints north of 360+92. There will be no weekly construction meeting, as the Contractor is on a 4-day break through Tuesday, September 28th.