

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 17 (9/11/05 - 9/17/05):

Pipe deliveries continued as well as topsoil stripping and ROW preparation. HCP installed pipe to Sta. 260+00. Pipe and bedding material deliveries were hindered due to rain on Friday (9/16) evening. The grouters continued grouting the pipe joints between Sta 434+00 to Sta 367+00. Coteau's stormwater pond on the north side of Co Rd 15 near Sta 307+00 has been dewatered to the extent possible. A weekly jobsite meeting was held on the 14th of September.

Precipitation: 1+ inch was reported in the project area on 9/16/05.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>225+00</u>	To Sta. <u>435+00</u>	Length = <u>19800</u>	% Complete to date	<u>42.2%</u>
String Pipeline Along ROW	Sta. <u>196+00</u>	To Sta. <u>440+66</u>	Length = <u>26370</u>	% Complete to date	<u>56.2%</u>
Install 42" Pipeline	Sta. <u>260+00</u>	To Sta. <u>433+99</u>	Length = <u>16160</u>	% Complete to date	<u>34.4%</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Combination Air Valves	Total of 13			% Complete to date	<u>0</u>
Blowoff Assemblies	Total of 15			% Complete to date	<u>0</u>
Inline Valve Vaults	Total of 3			% Complete to date	<u>10.0%</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806 Haul Rd
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

Pipe installation will continue north from Sta 260+00. HCP to continue with ROW preparation and topsoil removal north from Sta 225+00, and pipe delivery north from Sta 196+00. The grouters should continue grouting the pipe joints north of 367+00. HCP plans to meet with Basin and B&W regarding the availability of water for the hydrotesting of the intermediate completion area.