

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 23 (10/23/05 – 10/29/05):

Pipe deliveries continued this week, with approximately 500 feet being delivered. Pipe deliveries have now been halted for the year, and they will begin next spring as needed. HCP has installed pipe to Sta 150+01 and backfilled to Sta 154+59. Topsoil stripping and ROW preparation is complete to approximately Sta 150+00. The replacement of topsoil is mostly complete up to Sta 180+00, with some exceptions. A 2-wire EMS station was relocated from Sta 159+00 to approximately Sta 154+59 due to a request by the landowner. A weekly construction meeting was held on October 26th at the field office.
 Precipitation: No significant precipitation was reported within the project area.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>150+00</u>	To Sta. <u>435+00</u>	Length = <u>29200</u>	% Complete to date	<u>62.2%</u>
String Pipeline Along ROW	Sta. <u>150+01</u>	To Sta. <u>440+66</u>	Length = <u>30900</u>	% Complete to date	<u>65.8%</u>
Install 42" Pipeline	Sta. <u>150+01</u>	To Sta. <u>433+99</u>	Length = <u>29010</u>	% Complete to date	<u>61.7%</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Combination Air Valves	Total of 13			% Complete to date	<u>0</u>
Blowoff Assemblies	Total of 15			% Complete to date	<u>10%</u>
Inline Valve Vaults	Total of 3			% Complete to date	<u>10.0%</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806 Haul Rd
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

HCP to continue with pipe backfilling to Sta 150+01. HCP plans to mobilize equipment and crew to the wet/skip area from Sta 301+50 to 314+00. HCP is taking a 4-day break from Friday Nov 4th – Monday Nov 7th. After the break HCP will work in the wet/skip area until it is finished and then mobilize to the intermediate completion area. HCP plans to continue with clean-up operations and appurtenance work as they proceed to the south. There will be no weekly construction meeting on Nov 2nd.