

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 25 (11/06/05 – 11/12/05):

HCP has completed the pipe installation, backfilling and topsoil replacement up to Sta 150+01, with a few exceptions at appurtenance locations. HCP continued with piping operations in the wet/skip area and installed and backfilled pipe up to Sta 305+04. Additional work was performed on EMS facilities. The welding and grouting subcontractors were on site during this period. A weekly construction meeting was held on November 9, 2005.

Precipitation: 1.0 – 0.50 inch of precipitation was reported within the project area.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. 150+01	To Sta. 435+00	Length = 30390	% Complete to date	64.7%
String Pipeline Along ROW	Sta. 150+01	To Sta. 440+66	Length = 31030	% Complete to date	66.1%
Install 42" Pipeline	Sta. 150+01	To Sta. 433+99	Length = 29720	% Complete to date	63.3%
Pressure Testing Pipeline	Sta.	To Sta.	Length =	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	10%
Blowoff Assemblies	Total of 15			% Complete to date	10%
Inline Valve Vaults	Total of 3			% Complete to date	10%
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity?	% Complete 100%	Rd 15 (1) Activity?	% Complete 100%	
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N		
	Rd 15 (2) Activity?	% Complete 100%	Hwy 1806/Haul Rd Activity?	% Complete 100%	Hwy 1806 Haul Rd
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N	100%	
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

HCP plans to continue with pipe installation in the wet/skip area from Sta 301+50 to 305+04, until it is finished and then mobilize to the intermediate completion area. HCP also plans to continue with clean-up operations and appurtenance work as they proceed to the south. There will be a weekly construction meeting on Wednesday Nov 16th at the field office.