

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 26 (11/13/05 – 11/19/05):

HCP completed the piping operations in the wet/skip area from Sta 313+99 to Sta 301+50. The welding and grouting subcontractors were on site this week, and B&W observed the interior joints in approximately 13,700 feet of pipe. HCP completed the majority of a blowoff manhole installation at Sta 315+00. The welder also began work on completing the damaged pipe repair near Sta 245+00, including the installation of a 3" access handhole needed for welding leads. Colder weather slowed progress throughout the week, as well as rain on Friday and Saturday. A weekly construction meeting was held on November 17, 2005. Precipitation: 0.50 inch of precipitation was reported within the project area.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>150+01</u>	To Sta. <u>435+00</u>	Length = <u>30390</u>	% Complete to date	<u>64.7%</u>
String Pipeline Along ROW	Sta. <u>150+01</u>	To Sta. <u>440+66</u>	Length = <u>31030</u>	% Complete to date	<u>66.1%</u>
Install 42" Pipeline	Sta. <u>150+01</u>	To Sta. <u>433+99</u>	Length = <u>30080</u>	% Complete to date	<u>64.1%</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Combination Air Valves	Total of 13			% Complete to date	<u>10%</u>
Blowoff Assemblies	Total of 15			% Complete to date	<u>15%</u>
Inline Valve Vaults	Total of 3			% Complete to date	<u>10%</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete	<u>100%</u>
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? Y or <input checked="" type="radio"/> N	% Complete	<u>100%</u>
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N			% Complete	_____
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N			% Complete	_____

Brief Description of Significant Work Activity Anticipated for Next Week:

HCP plans to continue with clean-up operations, erosion control measures, and appurtenance work as they proceed to the south. There will not be a construction meeting this week, since the contractor is planning to leave Tuesday November 22nd, or Wednesday November 23rd. They will not return until after Thanksgiving weekend, and only if the weather permits them to continue working.