

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 27 (11/20/05 – 11/26/05):

This was a short week due to the Thanksgiving Holiday. HCP only worked a portion of Saturday November 19th due to rain, and they had left the site by Tuesday afternoon, November 22nd. HCP has begun the winter demobilization process, with some equipment being moved off site. HCP also continued with clean-up operations, and erosion control measures. All of the stored and installed pipe quantities have been verified by BWE field personnel and the table shown below has been updated. There was no construction meeting held this week.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. 150+01	To Sta. 435+00	Length = 30390	% Complete to date	64.7%
String Pipeline Along ROW	Sta. 150+01	To Sta. 440+66	Length = 30834	% Complete to date	65.7%
Install 42" Pipeline	Sta. 150+01	To Sta. 433+99	Length = 30145	% Complete to date	64.2%
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Combination Air Valves	Total of 13			% Complete to date	10%
Blowoff Assemblies	Total of 15			% Complete to date	15%
Inline Valve Vaults	Total of 3			% Complete to date	10%
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	0
Install 54" Bore & Jacked	RR Activity?	% Complete 100%	Rd 15 (1) Activity?	% Complete	100%
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N		
	Rd 15 (2) Activity?	% Complete 100%	Hwy 1806/Haul Rd Activity?	% Complete 100%	Hwy 1806 Haul Rd 100%
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N		
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete	_____	
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete	_____	

Brief Description of Significant Work Activity Anticipated for Next Week:

HCP plans to continue with clean-up operations and erosion control measures for the remainder of the week. HCP is tentatively planning on locating the existing PCCP at the intake pumpstation on Wednesday, November 30th and will likely shut down for the winter on Friday December 2, 2005. There are several items that HCP must address this week before they leave for the winter, and BWE will work with HCP to verify that the items are addressed.