

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 46,954 L.F. (8.9 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 28 (11/27/05 – 12/03/05):

HCP continued to work on appurtenances including blowoffs and access manways, and also continued with the winter demobilization process, with some equipment being moved off site. HCP also continued with clean-up operations, erosion control measures, stockpiling and storage of materials, backfilling open excavations, and topsoil replacement. On Wednesday November 30th, HCP excavated the existing PCCP at the intake site, and BWE obtained vertical and horizontal data. A drawing of the intake piping depicting all field survey data from the test pits was then sent to HCP. The last day of work for 2005 was on Saturday December 3rd. There was no construction meeting this week.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>150+01</u>	To Sta. <u>435+00</u>	Length = <u>30390</u>	% Complete to date	<u>64.7%</u>
String Pipeline Along ROW	Sta. <u>150+01</u>	To Sta. <u>440+66</u>	Length = <u>30834</u>	% Complete to date	<u>65.7%</u>
Install 42" Pipeline	Sta. <u>150+01</u>	To Sta. <u>433+99</u>	Length = <u>30145</u>	% Complete to date	<u>64.2%</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Combination Air Valves	Total of 13			% Complete to date	<u>10%</u>
Blowoff Assemblies	Total of 15			% Complete to date	<u>15%</u>
Inline Valve Vaults	Total of 3			% Complete to date	<u>10%</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806 Haul Rd
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
Tie-In @ Plant	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		

Brief Description of Significant Work Activity Anticipated for Next Week:

HCP has shutdown construction work for the winter and will not return until sometime next spring. This will be the final weekly progress report for 2005. BWE will continue with these progress reports next year, once operations resume.