

**Basin Electric Power Cooperative
 Project 2004-1 RWP, Contract 499691
 42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 47,168 L.F. (8.93 miles)**

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
 High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
 Contractor's Principal-in-Charge – Norbie Larsen
 Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
 Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
 Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 35 (5/22/06 –5/28/06):

The last piping delivery was on 5/26/06. All piping for the project is now on site. Pipe installation progressed from Sta. 113+91 to Sta. 103+34. Also, 192' of pipe was installed at the haul road casing from Sta. 97+30 to Sta. 95+38. Pipe installation was completed at the south end of the project. HCP's welding subcontractor welded restrained joint pipe from Sta. 113+91, progressing to the northeast. HCP continued to work on the vault at Sta.124+25 and on CAV's at the south end of the project, in preparation for hydrotesting. ICI continued with work on the PWT addition, installing lightweight fill in the foundation pile sonotubes and excavation for the grade beam walls. Approx. 0.5" rain was recorded this week.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>6+00</u>	To Sta. <u>454+77</u>	Length = <u>46587</u>	% Complete to date	<u>98.8%</u>
String Pipeline Along ROW	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47169</u>	% Complete to date	<u>100%</u>
Install 42" Pipeline (South)	Sta. <u>103+34</u>	To Sta. <u>454+77</u>	Length = <u>37226</u>	% Complete to date	<u>78.9%</u>
Pressure Testing Pipeline	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Combination Air Valves	Total of 13			% Complete to date	<u>50%</u>
Blowoff Assemblies	Total of 15			% Complete to date	<u>52%</u>
Inline Valve Vaults	Total of 3			% Complete to date	<u>30%</u>
Seeding	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>0</u>
Install 54" Bore & Jacked	RR Activity?	% Complete <u>100%</u>	Rd 15 (1) Activity?	% Complete <u>100%</u>	
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N		
	Rd 15 (2) Activity?	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity?	% Complete <u>100%</u>	Hwy 1806 Haul Rd
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N		
Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete _____		
PWT Bldg. Piping Stub-up	Activity? <input checked="" type="radio"/> Y or N		% Complete <u>85%</u>		

Brief Description of Significant Work Activity Anticipated for Next Week:

The insulating subcontractor should be on site to continue insulating blowoff and CAV manhole risers. Pipe installation will continue to the north from Sta. 103+34. It is anticipated that HCP's second crew will work on appurtenances at the south end of the project, in preparation for the first hydrotest from Sta. 367+00 to Sta 454+77. ICI will continue with forming and rebar installation for the grade beam foundation walls at the PWT addition . A weekly construction meeting will be held this week on Thursday, June 1st , at the BEPC/B&W field office.