

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 47,168 L.F. (8.93 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
Contractor's Principal-in-Charge – Norbie Larsen
Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 56 (10/16/06 –10/22/06):

CG&M, HCP's subcontractor for the Intake Vault, placed 45 CY of concrete for the walls on Oct. 16. CG&M then began tying rebar and setting forms for the roof, in preparation for concrete placement early next week. HCP installed wood marker posts and continued with other appurtenance items, such as wall penetrations and installation of plastic caps for nuts and bolts, throughout the project. ICI continued with work on the PWT building addition. Wall panels were installed and work started on roof panel installation. Precipitation: Rain late Monday turning to snow, received approx. 3 inches of snow.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
String Pipeline Along ROW	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
Install 42" Pipeline (South)	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
Pressure Testing Pipeline	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
Combination Air Valves	Total of 13			% Complete to date <u>98%</u>
Blowoff Assemblies	Total of 15			% Complete to date <u>99%</u>
Inline Valve Vaults	Total of 3			% Complete to date <u>98%</u>
Seeding	Sta. <u>438+00</u>	To Sta. <u>452+66</u>	Length = <u>1466</u>	
	Sta. _____	To Sta. _____	Length = _____	% Complete to date <u>3%</u>
Install 54" Bore & Jacked	RR Activity?	% Complete <u>100%</u>	Rd 15 (1) Activity?	% Complete <u>100%</u>
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N	
	Rd 15 (2) Activity?	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity?	% Complete <u>100%</u>
	Y or <input checked="" type="radio"/> N		Y or <input checked="" type="radio"/> N	<u>100%</u> Haul Rd
Intake Valve Vault & North Connection	Activity? <input checked="" type="radio"/> Y or <input checked="" type="radio"/> N		% Complete <u>75%</u>	
PWT Bldg. Piping Stub-up	Activity? Y or <input checked="" type="radio"/> N		% Complete <u>100%</u>	

Brief Description of Significant Work Activity Anticipated for Next Week:

HCP will continue with finish work on appurtenances and EMS stations in an effort to complete all remaining items this week. CG&M is scheduled to place concrete for the Intake Vault roof on Monday, Oct. 23. CG&M will likely demobilize towards the end of the week and HCP will proceed with vault insulation and backfill. ICI will continue with the installation of roof panels at the PWT building addition and start on trim work.