

***Basin Electric Power Cooperative***  
***Project 2004-1 RWP, Contract 499691***  
***42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 47,168 L.F. (8.93 miles)***

**General Contractor:** Garney Construction, Kansas City, MO – (816) 746-7201  
High Country Pipeline (HCP), Penrose, CO – (719) 372-7114  
Contractor's Principal-in-Charge – Norbie Larsen  
Contractor's Project Superintendent – Gus Mendez

**Owner:** Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635  
Cris Miller - Environmental Coordinator

**Engineer:** Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110  
Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

***Briefly Describe Construction Activity for Week No. 57 (10/23/06 –10/29/06):***

CG&M, HCP's subcontractor for the Intake Vault finished placing the concrete for the vault walls and roof. CG&M then demobilized and HCP proceeded with insulating the vault walls. HCP also continued with the remaining appurtenance items throughout the project. HCP's seeding subcontractor was also onsite, and seeded, fertilized, and mulched up to the Coteau Parking lot near the Inline Valve Vault #3. ICI continued with work on the PWT building addition, and finished with the installation of the wall and roof panels, and the new door. The PWT building addition is now completely enclosed.

Precipitation: None reported

***Specific Activity on Pipeline Project:***

ROW – Strip Topsoil	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date	<u>100%</u>
String Pipeline Along ROW	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date	<u>100%</u>
Install 42" Pipeline (South)	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date	<u>100%</u>
Pressure Testing Pipeline	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date	<u>100%</u>
Combination Air Valves	Total of 13			% Complete to date	<u>98%</u>
Blowoff Assemblies	Total of 15			% Complete to date	<u>99%</u>
Inline Valve Vaults	Total of 3			% Complete to date	<u>98%</u>
Seeding	Sta. <u>366+00</u>	To Sta. <u>452+66</u>	Length = <u>8666</u>		
	Sta. _____	To Sta. _____	Length = _____	% Complete to date	<u>25%</u>
Install 54" Bore & Jacked	RR Activity? <u>Y</u> or <u>N</u>	% Complete <u>100%</u>	Rd 15 (1) Activity? <u>Y</u> or <u>N</u>	% Complete	<u>100%</u>
	Rd 15 (2) Activity? <u>Y</u> or <u>N</u>	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? <u>Y</u> or <u>N</u>	% Complete	<u>100%</u> Hwy 1806 Haul Rd
Intake Valve Vault & North Connection	Activity? <u>Y</u> or <u>N</u>		% Complete	<u>85%</u>	
PWT Bldg. Piping Stub-up	Activity? <u>Y</u> or <u>N</u>		% Complete	<u>100%</u>	

***Brief Description of Significant Work Activity Anticipated for Next Week:***

HCP will continue with finish work on appurtenances and EMS stations in an effort to complete all remaining items this week. HCP, B&W, and BEPC will review all appurtenances to verify conformance with the plans and contract documents prior to the pre-final inspection. HCP will finish the miscellaneous items remaining on the Intake Valve Vault, including the backfilling, surface graveling, and cleanup. ICI will continue with the miscellaneous trim and finish work on the PWT building addition. It is anticipated that the pre-final inspection will be held sometime early next week.