

Basin Electric Power Cooperative
Project 2004-1 RWP, Contract 499691
42" Cement-Mortar-Lined & Tape Coated Steel Pipe; 47,168 L.F. (8.93 miles)

General Contractor: Garney Construction, Kansas City, MO – (816) 746-7201
High Country Pipeline (HCP), Penrose, CO – (719) 372-7114
Contractor's Principal-in-Charge – Norbie Larsen
Contractor's Project Superintendent – Gus Mendez

Owner: Basin Electric Power Cooperative, Bismarck, ND – (701) 355-5635
Cris Miller - Environmental Coordinator

Engineer: Bartlett & West Engineers, Inc., Bismarck, ND – (701) 258-1110
Project Manager – Joe Bichler; Contract Administrators – Dale Schafer & James Landenberger

Briefly Describe Construction Activity for Week No. 60 (11/6/06 –11/12/06):

HCP completed the remaining appurtenance items throughout the project, and the project is now essentially completed. HCP's seeding subcontractor was onsite, and seeded, fertilized, and mulched a majority of the project. On November 7, 2006, representatives from BEPC, B&W, and HCP held a pre-final inspection. The project route was driven and a punchlist was prepared and given to HCP, which they are using to complete the remaining items. Also, on November 8, 2006, representatives from BEPC, B&W, and HCP attended a final project wrap-up meeting at the AVS office. All parties discussed the project, and how various aspects could have been improved.

Specific Activity on Pipeline Project:

ROW – Strip Topsoil	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
String Pipeline Along ROW	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
Install 42" Pipeline (South)	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
Pressure Testing Pipeline	Sta. <u>0+19.84</u>	To Sta. <u>454+77</u>	Length = <u>47168</u>	% Complete to date <u>100%</u>
Combination Air Valves	Total of 13			% Complete to date <u>100%</u>
Blowoff Assemblies	Total of 15			% Complete to date <u>100%</u>
Inline Valve Vaults	Total of 3			% Complete to date <u>100%</u>
Seeding	Sta. <u>6+00</u>	To Sta. <u>452+66</u>	Length = <u>46588</u>	% Complete to date <u>80%</u>
Install 54" Bore & Jacked	RR Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Rd 15 (1) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>
	Rd 15 (2) Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u>	Hwy 1806/Haul Rd Activity? Y or <input checked="" type="radio"/> N	% Complete <u>100%</u> Hwy 1806 Haul Rd
	Intake Valve Vault & North Connection	Activity? Y or <input checked="" type="radio"/> N		% Complete <u>100%</u>
PWT Bldg. Piping Stub-up	Activity? Y or <input checked="" type="radio"/> N			% Complete <u>100%</u>

Brief Description of Significant Work Activity Anticipated for Next Week:

HCP should finish up all of the remaining items from the punchlist and demobilize from the project site. The construction field office trailers will be removed from the site and the site regraded and reclaimed. The seeding subcontractor is planning to finish the seeding this week. Since the project is essentially complete, this will be the final weekly construction progress report.