

Hamre, John G.

From: Bauske, Shelly A.
Sent: Monday, June 01, 2009 2:43 PM
To: Hamre, John G.
Subject: FW: PU-05-305 Rugby Wind - Weekly Status Update 5/30/09

From: Powers, Keith [mailto:Keith.Powers@iberdroUSA.com]
Sent: Monday, June 01, 2009 2:40 PM
To: -Info-Public Service Commission; Lein, Jerry R.
Cc: Seck, Timothy; Lallum, Erik; Powers, Keith
Subject: RE: PU-05-305 Rugby Wind - Weekly Status Update 5/30/09

Commissioners,

Below is the construction status of the Rugby Wind Farm project for the week ending 5/30/09. Please contact me with any questions or comments.

Civil/Erection:

Access Roads Built: 53,370' of 90,000' (59%)
Offsite Public Road Upgrades: Upgrades began. Approx. 35% complete
Foundations Poured and Backfilled: 52 of 71 (73%)
Turbine Deliveries: Deliveries delayed due to frost restrictions. Estimated start 6/15
Turbines Erected: 0 of 71 (to begin mid to late June)
Concrete Batch Plant: Operational
O&M Building Construction: 50%

Electrical:

Substation Status

- Grading of substation pad is 100% complete.
- Six foundations were poured.
- Conduit installation will begin week of 6/1/09.

Transmission Line Status

- Continued receiving transmission line materials.
- Wetland areas within the easement were flagged.
- Will begin clearing ROW week of 6/1/09.
- Will begin hauling/setting poles week of 6/8/09.
- Zero poles have been set thus far.

126 **PU-05-47** Filed: 6/1/2009 Pages: 2
Rugby Wind Weekly Status Update, May 30, 2009

Rugby Wind LLC

34.5kV OH Collector Line Status

- Continued receiving OH line materials.
- Wetland areas within the easement were flagged.
- Zero poles have been set thus far.

92 **PU-05-305** Filed: 6/1/2009 Pages: 2
Rugby Wind Weekly Status Update, May 30, 2009

Rugby Wind LLC

Keith Powers, Senior Project Manager

34.5kV UG Collector Status

- Road borings are complete at nine of the boring locations.


- Some wetland areas within the easement were flagged.
- Cannot begin trenching until road restrictions are lifted or permit is granted by ND DOT. Hope is to begin trenching week of 6/8/09.
- Zero feet has been trenched thus far.

Regards,

Keith Powers



Keith Powers
Senior Project Manager
Wind Engineering and Construction
201 King of Prussia Road Suite 500 Radnor, PA 19087
Tel 484.654.1875 Cell 484.844.0801 Fax 484.654.1069

 In the interests of the environment, please print only if necessary and recycle

This message is intended for the exclusive attention of the address(es) indicated. Any information contained herein is strictly confidential and privileged, especially as regards person data, which must not be disclosed. If you are the intended recipient and have received it by mistake or learn about it in any other way, please notify us by return e-mail and delete this message from your computer system. Any unauthorized use, reproduction, alteration, filing or sending of this message and/or any attached files to third parties may lead to legal proceedings being taken. Any opinion expressed herein is solely that of the author(s) and does not necessarily represent the opinion of Iberdrola. The sender does not guarantee the integrity, speed or safety of this message, not accept responsibility for any possible damage arising from the interception, incorporation of virus or any other manipulation carried out by third parties.