

Hamre, John G.

From: Bauske, Shelly A.
Sent: Monday, June 15, 2009 5:16 PM
To: Hamre, John G.
Subject: FW: PU-05-305 Rugby Wind - Weekly Status Update 6/13/09

From: Powers, Keith [mailto:Keith.Powers@iberdrolausa.com]
Sent: Monday, June 15, 2009 1:21 PM
To: -Info-Public Service Commission; Lein, Jerry R.
Cc: Seck, Timothy; Lallum, Erik; Powers, Keith
Subject: RE: PU-05-305 Rugby Wind - Weekly Status Update 6/13/09

Commissioners,

Below is the construction status of the Rugby Wind Farm project for the week ending 6/13/09. Please contact me with any questions or comments.

Civil/Erection:

Access Roads Built: 68,550' of 90,000' (76%)
Offsite Public Road Upgrades: Upgrades complete
Foundations Poured and Backfilled: 67 of 71 (94%)
Turbine Deliveries: Deliveries delayed due to frost restrictions. Estimated start 6/15
Turbines Erected: 0 of 71 (to begin mid to late June)
Concrete Batch Plant: Operational
O&M Building Construction: 65%

Electrical:

Substation Status

- Structural Steel is 95% Complete.
- Duct banks are 90% complete.
- Continued installing perimeter grounding.
- Set 230kV breaker.

Transmission Line Status

- All poles and framing hardware are on site.
- Began Tree Removal.
- Erosion control facilities are being installed.
- Identifying ingress/egress routes along ROW for construction.
- 40% of the structures have been hauled to ROW.
- Digger Derek and 50 ton RT will be onsite 6/18.

128 PU-05-47 Filed: 6/15/2009 Pages: 2
Rugby Wind Weekly Status Update, June 13, 2009

Rugby Wind LLC

34.5kV OH Collector Line Status

- All poles and framing hardware are on site.
- Trees along ROW have been marked for removal.
- Erosion control facilities are being installed.
- Will not begin hauling/framing until early July.

96 PU-05-305 Filed: 6/15/2009 Pages: 2
Rugby Wind Weekly Status Update, June 13, 2009

Rugby Wind LLC

Keith Powers, Senior Project Manager

- Zero poles have been set thus far.

34.5kV UG Collector Status


- Road borings are complete at eleven boring locations, continuing on the wetland bores.
- As of Friday 6/12 - 16,000 lf of underground collection had been installed. The L and M strings were complete.
- Saturday 6/13 - 10 pad mount transformers were set.
- Two Junction Boxes were set and terminated.

Regards,

Keith Powers



Keith Powers
Senior Project Manager
Wind Engineering and Construction
201 King of Prussia Road Suite 500 Radnor, PA 19087
Tel 484.654.1875 Cell 484.844.0801 Fax 484.654.1069

 In the interests of the environment, please print only if necessary and recycle

This message is intended for the exclusive attention of the address(es) indicated. Any information contained herein is strictly confidential and privileged, especially as regards person data, which must not be disclosed. If you are the intended recipient and have received it by mistake or learn about it in any other way, please notify us by return e-mail and delete this message from your computer system. Any unauthorized use, reproduction, alteration, filing or sending of this message and/or any attached files to third parties may lead to legal proceedings being taken. Any opinion expressed herein is solely that of the author(s) and does not necessarily represent the opinion of Iberdrola. The sender does not guarantee the integrity, speed or safety of this message, not accept responsibility for any possible damage arising from the interception, incorporation of virus or any other manipulation carried out by third parties.