

Hamre, John G.

From: Bauske, Shelly A.
Sent: Monday, July 13, 2009 3:06 PM
To: Hamre, John G.
Subject: FW: PU-05-305 Rugby Wind - Weekly Status Update 7/10/09

From: Lallum, Erik [mailto:Erik.Lallum@iberdrolaus.com]
Sent: Monday, July 13, 2009 2:31 PM
To: Powers, Keith; -Info-Public Service Commission; Lein, Jerry R.
Cc: Seck, Timothy; Landoni, Peter
Subject: RE: PU-05-305 Rugby Wind - Weekly Status Update 7/10/09

Commissioners,

Below is the construction status of the Rugby Wind Farm project for the week ending 7/3/09. Please contact me with any questions or comments.

Civil/Erection:

| | |
|------------------------------------|--|
| Access Roads Built: | 90,000' of 90,000' (100%) |
| Offsite Public Road Upgrades: | Upgrades complete |
| Foundations Poured and Backfilled: | 71 of 71 (100%) |
| Turbine Deliveries: | Received 27 complete turbines to date |
| Turbines Erected: | 20 of 71 (28%) 6 additional turbines partially erected |
| Turbines Mechanically Complete: | 2 of 71 (3%) |
| Concrete Batch Plant: | Removed |
| O&M Building Construction: | 87% |

Electrical:

Substation Status

- Structural steel is 100% complete.
- Duct banks are 100% complete.
- Conduit is 90% complete.
- Below grade grounding is 100% complete.
- Above grade grounding is 98% complete.
- 230kv/34.5kV breakers set and dressed out.

132 PU-05-47 Filed: 7/13/2009 Pages: 2
Rugby Wind Weekly Status Update, July 10, 2009

Transmission Line Status

- All poles have been hauled to their locations along the route.
- Structures 79 of the 84 have been framed.
- Poles 127 of the 180 have been set.
- Erosion control measures were installed at the wetland encompassing structure 70.
- All trees have been cleared along route.

Rugby Wind LLC

34.5kV OH Collector Line Status

- All poles have been hauled to their locations along the route.
- All trees have been cleared along route.

100 PU-05-305 Filed: 7/13/2009 Pages: 2
Rugby Wind Weekly Status Update, July 10, 2009

- Erosion control measures have been installed along route.
- Framing has begun, zero poles have been set.

34.5kV UG Collector Status

- 89,165 feet of trench has been completed. The A, B, C, D, E, H, J, K, L, M, N, and Q strings have been trenched.
- 42 pad-mount transformers have been set and terminated on the 34.5kV side.
- Seven junction boxes have been set and terminated.

Regards,



Erik V. Lallum
Director, Project Management
Wind Engineering and Construction
201 King of Prussia Road Suite 500 Radnor, PA 19087
Tel 484.654.1869 Cell 503.830.4117 Fax 484.654.1069



In the interests of the environment, please print only if necessary and recycle

This message is intended for the exclusive attention of the address(es) indicated. Any information contained herein is strictly confidential and privileged, especially as regards person data, which must not be disclosed. If you are the intended recipient and have received it by mistake or learn about it in any other way, please notify us by return e-mail and delete this message from your computer system. Any unauthorized use, reproduction, alteration, filing or sending of this message and/or any attached files to third parties may lead to legal proceedings being taken. Any opinion expressed herein is solely that of the author(s) and does not necessarily represent the opinion of Iberdrola. The sender does not guarantee the integrity, speed or safety of this message, not accept responsibility for any possible damage arising from the interception, incorporation of virus or any other manipulation carried out by third parties.