

Hamre, John G.

From: Bauske, Shelly A.
Sent: Monday, July 27, 2009 12:23 PM
To: Hamre, John G.
Subject: FW: PU-05-305 Rugby Wind - Weekly Status Update 7/25/09
Attachments: Rugby Windfarm Pic.bmp

From: Powers, Keith [mailto:Keith.Powers@iberdrolausa.com]
Sent: Monday, July 27, 2009 9:39 AM
To: -Info-Public Service Commission; Lein, Jerry R.
Cc: Seck, Timothy; Landoni, Peter; Lallum, Erik; Powers, Keith
Subject: RE: PU-05-305 Rugby Wind - Weekly Status Update 7/25/09

Commissioners,

Below is the construction status of the Rugby Wind Farm project for the week ending 7/25/09. I have also attached a picture from the top of one of the turbines. Please contact me with any questions or comments.

Civil/Erection:

Access Roads Built:	90,000' of 90,000' (100%)
Offsite Public Road Upgrades:	Upgrades complete
Foundations Poured and Backfilled:	71 of 71 (100%)
Turbine Deliveries:	Received 39 complete turbines to date
Turbines Erected:	29 of 71 (41%) 11 additional turbines partially erected
Turbines Mechanically Complete:	5 of 71 (7%)
Concrete Batch Plant:	Removed
O&M Building Construction:	92%

Electrical:

Substation Status

- Structural steel is 100% complete.
- Duct banks are 100% complete.
- Conduit is 99% complete.
- Below grade grounding is 100% complete.
- Above grade grounding is 99% complete.
- 230kv/34.5kV breakers set and dressed out.
- Reactors installed.
- Oil containment installed.

134 PU-05-47 Filed: 7/27/2009 Pages: 3
Rugby Wind Weekly Status Update, July 25, 2009

Rugby Wind LLC

102 PU-05-305 Filed: 7/27/2009 Pages: 3
Rugby Wind Weekly Status Update, July 25, 2009

Rugby Wind LLC

Keith Powers, Senior Project Manager

34.5kV OH Collector Line Status

- All poles have been hauled to their locations along the route.
- All trees have been cleared along route.
- Erosion control measures have been installed along route.
- 127 poles have been framed.
- Zero structures have been set to date.

34.5kV UG Collector Status


- Trenching is complete.
- 71 pad-mount transformers have been set and 49 terminated on the 34.5kV side.
- Seven low-voltage terminations have been completed.
- Fourteen junction boxes have been set and terminated.

Regards,

Keith



Keith Powers
Senior Project Manager
Wind Engineering and Construction
201 King of Prussia Road Suite 500 Radnor, PA 19087
Tel 484.654.1875 Cell 484.844.0801 Fax 484.654.1069

 In the interests of the environment, please print only if necessary and recycle

This message is intended for the exclusive attention of the address(es) indicated. Any information contained herein is strictly confidential and privileged, especially as regards person data, which must not be disclosed. If you are the intended recipient and have received it by mistake or learn about it in any other way, please notify us by return e-mail and delete this message from your computer system. Any unauthorized use, reproduction, alteration, filing or sending of this message and/or any attached files to third parties may lead to legal proceedings being taken. Any opinion expressed herein is solely that of the author(s) and does not necessarily represent the opinion of Iberdrola. The sender does not guarantee the integrity, speed or safety of this message, not accept responsibility for any possible damage arising from the interception, incorporation of virus or any other manipulation carried out by third parties.

