



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of October 14 – October 19, 2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	Dwayne Keifer Total Inspection	620-792-3686	612-209-1533
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Start of construction notice was submitted on October 14th.
Right-of-way clearing began 10/17/05. At this point, 7,590 feet ROW has topsoil moved to the side.
Erosion controls have been set in areas with a potential for erosion.

Specific Activity on Project

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	98	Trench backfilled	0
Trench completed	0	Contours restored	0
String pipe along right of way	0	Topsoil replaced	0
Pipe welded and in trench	0	Reseeding completed	0

Significant Work Activity for next Week:

Pipe stringing will begin on 10/20/05.
Welding and trenching will begin next week.
Pipe lowering will begin next week.

Comments:

Trees and woody vegetation were photographed and cataloged prior to clearing of the ROW.

Name	Date
Daniel Holli	10/20/05