



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (2.3 miles)**  
**Case No. PU-05-184**

**Weekly Construction Progress Report**  
**Week of October 20 – October 26, 2005**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

			Office	Cell
<b>Project Supervisor</b>	Ron McCreery	Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendent:</b>	C.D. Calvin	Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright	Total Inspection	620-792-3686	406-480-9009
<b>Project Engineer</b>	Amanulla Turk	Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

Topsoil has been segregated and ROW cleared  
Pipe has been strung out on ROW  
Welding to connect joints of pipe is in progress  
Trenching has not yet begun  
Bending of pipe has begun and is ongoing.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	0%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	28%	Topsoil replaced	0%
Pipe in trench	0%	Reseeding completed	0%

**Significant Work Activity for next Week:**

Trenching will begin next week.  
Pipe lowering will begin next week.

**Comments:**

**Name**

Daniel Holli

**Date**

10/27/05