



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of October 27 – November 2, 2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

			Office	Cell
Project Supervisor	Ron McCreery	Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin	Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright	Total Inspection	620-792-3686	406-480-9009
Project Engineer	Amanulla Turk	Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Topsoil has been segregated and ROW cleared
Pipe has been strung out on ROW
Welding to connect joints of pipe is in progress
Trenching has begun and is in progress
Bending of pipe has begun and is ongoing.

Specific Activity on Project

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	45%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	45%	Reseeding completed	0%

Significant Work Activity for next Week:

Work will continue to trench and lower pipe throughout the upcoming week.

Comments:

Name

Daniel Holli

Date

110/3/05