



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (2.3 miles)**  
**Case No. PU-05-184**

**Weekly Construction Progress Report**  
**Week of November 3 – November 9, 2005**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
<b>Project Supervisor</b>	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendent:</b>	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright Total Inspection	620-792-3686	406-480-9009
<b>Project Engineer</b>	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

Topsoil has been segregated and ROW cleared  
 Pipe has been strung out and welded on ROW  
 Trenching is ongoing in the area near Trenton Station.  
 Starting to bolt together the piping fabrication for beginning and ending of pipeline.  
 The six inch pipeline bore under Highway 1804 has been completed.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	65%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	70%	Reseeding completed	0%

**Significant Work Activity for next Week:**

The bore under Painted Woods Creek and the adjacent wash area is planned for next week.

**Comments:**

**Name**

Daniel Holli

**Date**

11/10/05