



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (2.3 miles)**  
**Case No. PU-05-184**

**Weekly Construction Progress Report**  
**Week of November 10 – November 16, 2005**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
<b>Project Supervisor</b>	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendent:</b>	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright Total Inspection	620-792-3686	406-480-9009
<b>Project Engineer</b>	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

Topsoil has been segregated and ROW cleared  
Trenching is nearing completion in the area near Trenton Station.  
Valve settings at the beginning and ending of the pipeline are being constructed.  
The six inch pipeline bore under Highway 1804 has been completed.  
Boring under the wash area is in progress.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	90%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	90%	Reseeding completed	0%

**Significant Work Activity for next Week:**

The bore under the wash area adjacent to the Painted Woods Creek is expected to be completed next week. The bore is being back reamed preparatory to pulling the pipe.

Contouring and restoration of soil grade will take place next week. Replacement of topsoil will likely take place the week following..

**Comments:**

**Name**

Daniel Holli

**Date**

11/18/05