



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (2.3 miles)**  
**Case No. PU-05-184**

**Weekly Construction Progress Report**  
**Week of November 17 – November 23, 2005**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
<b>Project Supervisor</b>	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendent:</b>	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright Total Inspection	620-792-3686	406-480-9009
<b>Project Engineer</b>	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

Topsoil has been segregated and ROW cleared  
Trenching is nearing completion in the area near Trenton Station.  
Valve settings at the beginning and ending of the pipeline are completed.  
The six inch pipeline bore under Highway 1804 has been completed.  
Boring under the wash area is completed.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	95%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	95%	Reseeding completed	0%

**Significant Work Activity for next Week:**

Contouring and restoration of soil grade will begin this week. Replacement of topsoil will begin next week.

The pipeline hydrotest will take place next week. A permit has been approved by the North Dakota Department of Health to discharge the water.

**Comments:**

Name	Date
Daniel Holli	11/23/05