



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of November 24 – November 30, 2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright Total Inspection	620-792-3686	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Topsoil has been segregated and ROW cleared
Trenching is nearing completion in the area near Trenton Station.
Valve settings at the beginning and ending of the pipeline are completed.
The six inch pipeline bore under Highway 1804 has been completed.
Boring under the wash area is completed.

Specific Activity on Project

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	98%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	98%	Reseeding completed	0%

Significant Work Activity for next Week:

Contouring and restoration of soil grade will begin this week. Replacement of topsoil will begin next week.

The pipeline hydrotest will take place this or next week. A permit has been approved by the North Dakota Department of Health to discharge the water.

Comments:

Due to the Thanksgiving holiday, very little change has taken place from the previous week's report.

Name	Date
Daniel Holli	11/30/05