



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (2.3 miles)**  
**Case No. PU-05-184**

**Weekly Construction Progress Report**  
**Week of December 1–December 7, 2005**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

			Office	Cell
<b>Project Supervisor</b>	Ron McCreery	Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendant:</b>	C.D. Calvin	Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright	Total Inspection	620-792-3686	406-480-9009
<b>Project Engineer</b>	Amanulla Turk	Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

Topsoil has been segregated and ROW cleared  
Trenching has been completed and the trench has been backfilled.  
Valve settings at the beginning and ending of the pipeline have been completed.  
The six inch pipeline bore under Highway 1804 has been completed.  
Boring under the wash area has been completed.

Due to cold weather only minimal activities were undertaken this week.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	100%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	100%	Reseeding completed	0%

**Significant Work Activity for next Week:**

Depending on weather, a hydrotest is planned for next week.

**Comments:**

Name	Date
Daniel Holli	12/08/05