



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of December 8–December 14, 2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright Total Inspection	620-792-3686	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Topsoil has been segregated and ROW cleared
Trenching has been completed and the trench has been backfilled.
Valve settings at the beginning and ending of the pipeline have been completed.
The six inch pipeline bore under Highway 1804 has been completed.
Boring under the wash area has been completed.
Due to cold weather only minimal activities were undertaken this week.

Specific Activity on Project

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	100%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	100%	Reseeding completed	0%

Significant Work Activity for next Week:

Depending on weather, a hydrotest is planned for next week.

Comments:

No progress on project : waiting on hydrotest.

Name	Date
Daniel Holli	12/15/05