



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of December 22–December 28, 2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

			Office	Cell
Project Supervisor	Ron McCreery	Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin	Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright	Total Inspection	620-792-3686	406-480-9009
Project Engineer	Amanulla Turk	Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Topsoil has been segregated and ROW cleared
Pipeline construction is completed.
The Pipeline hydrotest has been successfully completed.

Specific Activity on Project

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	100%
String pipe along right of way	100%	Contours restored	0%
Pipe welded	100%	Topsoil replaced	0%
Pipe in trench	100%	Reseeding completed	0%

Significant Work Activity for next Week:

No work ongoing until after the holiday break.
Restoration of contours will commence following the holiday break.

Comments:

Name

Daniel Holli

Date

12/29/05