



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (2.3 miles)**  
**Case No. PU-05-184**

**Weekly Construction Progress Report**  
**Week of January 19–January 25, 2006**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
<b>Project Supervisor</b>	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendant:</b>	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright MTSI.	918-294-1628	406-480-9009
<b>Project Engineer</b>	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

Pipeline construction is completed.  
Restoration of contours and topsoil is complete.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	100%
String pipe along right of way	100%	Contours restored	99%
Pipe welded	100%	Topsoil replaced	99%
Pipe in trench	100%	Reseeding completed	0%

**Significant Work Activity for next Week:**

Final soil restoration and seeding will take place when the weather is adequate for planting seed.

**Comments:**

Reseeding will begin later in spring .  
The only open ditch is near the existing tie-in on the 6" pipe. This will be completed when final tie-in Is completed.

Name	Date
Daniel Holli	1/26/06