



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of February 2–February 8, 2006

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright MTSI.	918-294-1628	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Pipeline construction is completed except for tie in points.
Restoration of contours and topsoil is complete.
Landscaping around Pigging Traps is ongoing.

Specific Activity on Project

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	100%
String pipe along right of way	100%	Contours restored	99%
Pipe welded	100%	Topsoil replaced	99%
Pipe in trench	100%	Reseeding completed	0%

Significant Work Activity for next Week:

Final soil restoration and seeding will take place when the weather is adequate for planting seed.
Final tie ins are scheduled for completion.

Comments:

Reseeding will begin later in spring .
The only open ditch is near the existing tie-in on the 6" pipe. This will be completed when final tie-in is completed.

Name	Date
Daniel Holli	2/9/06