



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of February 9–February 15, 2006

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright MTSI.	918-294-1628	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Pipeline construction is completed except for tie in points.
Restoration of contours and topsoil is complete.
Landscaping around Pigging Traps is ongoing.
Final Tie ins are complete

Specific Activity on Project

Description	% Complete	Description	% Complete
Topsoil off Right Of Way	100%	Trench backfilled	100%
String pipe along right of way	100%	Contours restored	99%
Pipe welded	100%	Topsoil replaced	99%
Pipe in trench	100%	Reseeding completed	0%

Significant Work Activity for next Week:

Final soil restoration and seeding will take place when the weather is adequate for planting seed.
Final tie ins are scheduled for completion.

Comments:

Reseeding will begin later in spring .
The only open ditch is near the existing tie-in on the 6" pipe. This will be completed when final tie-in is completed.
Line startup is expected soon.

Name	Date
Daniel Holli	2/16/06