



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (2.3 miles)
Case No. PU-05-184

Weekly Construction Progress Report
Week of April 6–April 12, 2006

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

| | | Office | Cell |
|---------------------------|-------------------------------------|--------------|--------------|
| Project Supervisor | Ron McCreery Plains Pipeline L.P. | 406-433-4332 | 406-489-2837 |
| Superintendent: | C.D. Calvin Jomax Construction | 406-482-8886 | 620-786-9941 |
| Chief Inspector | James Wright MTSI. | 918-294-1628 | 406-480-9009 |
| Project Engineer | Amanulla Turk Plains Pipeline, L.P. | 713-646-4325 | 713-962-7385 |

Brief Description of Weekly Activities:

The pipeline was started up and is now in operation.

Specific Activity on Project

| Description | % Complete | Description | % Complete |
|--------------------------------|------------|---------------------|------------|
| Topsoil off Right Of Way | 100% | Trench backfilled | 100% |
| String pipe along right of way | 100% | Contours restored | 100% |
| Pipe welded | 100% | Topsoil replaced | 100% |
| Pipe in trench | 100% | Reseeding completed | 0% |

Significant Work Activity for next Week:

Spot work will continue for cleanup of the right of way in various areas.

Comments:

Reseeding will be done when frost is out of the soil.

As built drawings have been completed for submittal to the Public Service Commission.

| Name | Date |
|--------------|---------|
| Daniel Holli | 4/13/06 |