



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (West of Fort Buford)
Case No. PU-05-185

Weekly Construction Progress Report
Week of November 30-December 7,2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530				
			Office	Cell
Project Supervisor	Ron McCreery	Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin	Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright	Total Inspection	N/A	406-480-9009
Project Engineer	Amanulla Turk	Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Clearing of the Right of Way began on 11/30/05. Approximately 4600 feet is cleared so far.
Topsoil has been moved to the side of the ROW in the cleared area.
Stringing of pipe along the right of way has begun.
Pipe has been laid out for the river crossing bore.

Specific Activity on Project

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	42	Trench backfilled	0
Trench completed	0	Contours restored	0
String pipe along right of way	7	Topsoil replaced	0
Pipe welded and in trench	0	Reseeding completed	0

Significant Work Activity for next Week:

Pipe will be welded for the river bore this week.
A hydrotest will be done on the length of welded pipe that will be extended under the river.
Once the hydrotest of this pipe section is completed, it will be extended under the river.

Comments:

Due to extreme cold weather, progress moving slow.
An evaluation and record of woody vegetation has been done.

Name	Date
Daniel Holli	12/08/05