



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (West of Fort Buford)
Case No. PU-05-185

Weekly Construction Progress Report
Week of December 8-December 14,2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright Total Inspection	N/A	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Highway 58 has been bored and pipe has been installed.
Clearing of the Right of Way began on 11/30/05. Approximately 4600 feet is cleared so far.
Topsoil has been moved to the side of the ROW in the cleared area.
Stringing of pipe along the right is complete.
Pipe has been laid out for the river crossing bore.
Pipe for river bore has been welded and hydro-tested; waiting for drill.
Welding of mainline has started and about 33% complete. No ditching has started.

Specific Activity on Project

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	100	Trench backfilled	0
Trench completed	0	Contours restored	0
String pipe along right of way	100	Topsoil replaced	0
Pipe welded and in trench	0	Reseeding completed	0

Significant Work Activity for next Week:

Welding of pipe on ROW will continue this week.
Bore under the Missouri river is expected to begin this week.

Comments:

Contractors will begin taking a holiday break on December 22nd.

Name	Date
Daniel Holli	12/15/05