



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (West of Fort Buford)
Case No. PU-05-185

Weekly Construction Progress Report
Week of December 15-December 21, 2005

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

| | | | Office | Cell |
|---------------------------|---------------|-----------------------|--------------|--------------|
| Project Supervisor | Ron McCreery | Plains Pipeline L.P. | 406-433-4332 | 406-489-2837 |
| Superintendent: | C.D. Calvin | Jomax Construction | 406-482-8886 | 620-786-9941 |
| Chief Inspector | James Wright | Total Inspection | N/A | 406-480-9009 |
| Project Engineer | Amanulla Turk | Plains Pipeline, L.P. | 713-646-4325 | 713-962-7385 |

Brief Description of Weekly Activities:

Highway 58 has been bored and pipe has been installed.
Stringing of pipe along the right of way is complete.
Pipe has been prepared for the river crossing bore.
Ditching has begun and 20-25% of the pipe has been coated and lowered in.

Specific Activity on Project

| Description | % Complete | Description | % Complete |
|--------------------------------|------------|---------------------|------------|
| Strip Topsoil off Right Of Way | 100 | Trench backfilled | 20 |
| Trench completed | 25 | Contours restored | 0 |
| String pipe along right of way | 100 | Topsoil replaced | 0 |
| Pipe welded and in trench | 20 | Reseeding completed | 0 |

Significant Work Activity for next Week:

Welding of pipe along the ROW will continue this week.
The bore under the Missouri River is expected to begin in January.
Contractor off for the holidays. Will return 1-3-06

Comments:

| Name | Date |
|--------------|----------|
| Daniel Holli | 12/22/05 |