



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (West of Fort Buford)
Case No. PU-05-185

Weekly Construction Progress Report
Week of January 5-January 11,2006

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright Total Inspection	N/A	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Highway 58 has been bored and pipe has been installed.
Stringing of pipe along the right of way is complete.
Pipe has been prepared for the river crossing bore.
All welded pipe on the mainline has been lowered in the ditch.
Tie-ins are ongoing.
Canal bores are ongoing.
Lowering in of pipe on mainline has been completed.

Specific Activity on Project

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	90*	Trench backfilled	60
Trench completed	95	Contours restored	45
String pipe along right of way	95	Topsoil replaced	45
Pipe welded and in trench	95	Reseeding completed	0

Significant Work Activity for next Week:

The bore under the Missouri River is expected to begin in January.
Blacktop, Railroad and canal crossing will continue.
Backfilling and rough clean up will be ongoing, weather permitting.

Comments:

* There is some ongoing discussion concerning adequate topsoil stripping and segregation.

Name	Date
Daniel Holli	1/12/06