



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (West of Fort Buford)**  
**Case No. PU-05-185**

**Weekly Construction Progress Report**  
**Week of February 2-February 8,2006**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
<b>Project Supervisor</b>	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendent:</b>	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright MTSI.	918-294-1628	406-480-9009
<b>Project Engineer</b>	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

Trenching and boring is complete except for areas of mainline tie-in points.  
Backfilling is complete except for areas of mainline tie-in points.  
Clean up is complete except for final tie-in points.  
Hydro test has been completed of river bore pipe.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	100	Trench backfilled	95
Trench completed	100	Contours restored	100
String pipe along right of way	100	Topsoil replaced	95
Pipe welded and in trench	100	Reseeding completed	0

**Significant Work Activity for next Week:**

Weather permitting, a hydrotest of the complete mainline is planned.  
Tie ins will be prepared for final connection..  
Final tie ins scheduled for completion.

**Comments:**

Reseeding will begin at a later date.  
Only open trenches are at the final tie-in points

Name	Date
Daniel Holli	2/9/06