



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (West of Fort Buford)
Case No. PU-05-185

Weekly Construction Progress Report
Week of February 9-February 15, 2006

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright MTSI.	918-294-1628	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Trenching and boring is complete except for areas of mainline tie-in points.
Backfilling is complete except for areas of mainline tie-in points.
Clean up is complete except for final tie-in points.
Hydro test has been completed.
Final Tie ins are complete.

Specific Activity on Project

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	100	Trench backfilled	100
Trench completed	100	Contours restored	100
String pipe along right of way	100	Topsoil replaced	95
Pipe welded and in trench	100	Reseeding completed	0

Significant Work Activity for next Week:

Finish clean up is being done on areas that were open during tie ins.

Comments:

Reseeding will begin at a later date.
Pipeline startup is expected soon.

Name	Date
Daniel Holli	2/16/06