



PLAINS
PIPELINE, L.P.

10 inch Pipeline Loop (West of Fort Buford)
Case No. PU-05-185

Weekly Construction Progress Report
Week of February 16-February 22,2006

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
Project Supervisor	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
Superintendent:	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
Chief Inspector	James Wright MTSI.	918-294-1628	406-480-9009
Project Engineer	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

Brief Description of Weekly Activities:

Pipeline has been hydrotested and connections have been completed to tie the new construction into the system.

The pipeline was started up and is now in operation.

Specific Activity on Project

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	100	Trench backfilled	100
Trench completed	100	Contours restored	100
String pipe along right of way	100	Topsoil replaced	100
Pipe welded and in trench	100	Reseeding completed	0

Significant Work Activity for next Week:

Spot work will continue for cleanup of the right of way in various areas.

Comments:

Reseeding will be done when frost is out of the soil.

As built drawings are being requested from the surveyor.

Name	Date
Daniel Holli	2/23/06