



**PLAINS**  
PIPELINE, L.P.

**10 inch Pipeline Loop (West of Fort Buford)**  
**Case No. PU-05-185**

**Weekly Construction Progress Report**  
**Week of March 2-March 8,2006**

General Contractor: Jomax Construction Co., Inc. P.O. Box 701 Great Bend, KS 67530

		Office	Cell
<b>Project Supervisor</b>	Ron McCreery Plains Pipeline L.P.	406-433-4332	406-489-2837
<b>Superintendant:</b>	C.D. Calvin Jomax Construction	406-482-8886	620-786-9941
<b>Chief Inspector</b>	James Wright MTSI.	918-294-1628	406-480-9009
<b>Project Engineer</b>	Amanulla Turk Plains Pipeline, L.P.	713-646-4325	713-962-7385

**Brief Description of Weekly Activities:**

The pipeline was started up and is now in operation.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Strip Topsoil off Right Of Way	100	Trench backfilled	100
Trench completed	100	Contours restored	100
String pipe along right of way	100	Topsoil replaced	100
Pipe welded and in trench	100	Reseeding completed	0

**Significant Work Activity for next Week:**

Spot work will continue for cleanup of the right of way in various areas.

**Comments:**

Reseeding will be done when frost is out of the soil.

As built drawings have been requested from the surveyor.

Name	Date
Daniel Holli	3/16/06