



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny



High: 84°F Low: 52°F

Winds: SE-NW 15-16 MPH

Precipitation: 40%chance

Tuesday, August 30th, 2005



124 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ **General:**

- § Road construction to #29-#26, Lay down construction continues.
- § Installed SILT fencing at substation.

§ **Safety/Environmental:**

- § No incidents.

§ **Foundation Construction:**

- § Not Started

§ **Electrical Construction:**

- § Not Started

§ **Tower Erection: Erection Days Lost for High Winds: 0**

- § Not Started

§ **Mechanical Completion:**

- § Not Started

§ **Commissioning:**

- § Not Started

§ **O&M Building:**

- § Not Started

§ **WAPA Interconnect:**

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	0	147,874
1000 MCM	0	0	7,245

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	0	37,154	0.0%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.