



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

Weather Forecast: Mostly Cloudy



High: 71°F Low: 48°F

Winds: WNW 22-28 MPH

Precipitation: 20%chance

Wednesday, August 31st, 2005



123 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

### Activities:

#### General:

- Ⓢ Preparing for road construction from 279 Ave to #30-#33.
- Ⓢ Road Construction to #29-#26, Lay down construction continues.

#### Safety/Environmental:

- Ⓢ No incidents.

#### Foundation Construction:

- Ⓢ Not Started

#### Electrical Construction:

- Ⓢ Not Started

#### Tower Erection: Erection Days Lost for High Winds: 0

- Ⓢ Not Started

#### Mechanical Completion:

- Ⓢ Not Started

#### Commissioning:

- Ⓢ Not Started

#### O&M Building:

- Ⓢ Not Started

#### WAPA Interconnect:

- Ⓢ Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	0	147,874
1000 MCM	0	0	7,245

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	0	37,154	0.0%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.