



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny



High: 78°F Low: 53°F

Winds: ESE 10-20 MPH

Precipitation: 20%chance

Wednesday, September 2nd, 2005



121 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § All hands safety meeting Wednesday, September 7th, 2006 at 12:00 p.m.

§ General:

- § Substation grading final.
- § Lay down construction continues.

§ Road Construction

- § Started toad to #23, #24, #25.
- § Construction to #29-#26 continues.

§ Foundation Construction:

- § Not Started

§ Electrical Construction:

- § Not Started

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Not Started

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started


§

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	0	147,874
1000 MCM	0	0	7,245

General Information & Announcements



Communication

	Complete	Remaining	% complete
Roads Built	0	37,154	0.0%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.